

8 Tullaroop Street  
DUFFY ACT 2611  
AUSTRALIA  
12 June 2022

Mr. Imre Matrahazi  
World Athletics Technical Services Senior Manager  
BP 359 MC 98007  
MONACO CEDEX

Dear Imre

**Doncaster Australia  
World Athletics Measurement Report Review**

As requested, I have reviewed the subject measurement report from James Vivash.

**Page 1 Instrument Certificate**

A certificate current at the time of the survey has been provided.

**Page 4 Sports Facilities**

The stadium is Construction Category V except for the fact that the track radius is too small to meet the WA standard for 200m & 400m. That said any track performance should be recognised as there is no assistance to athletes.

**Page 5 Track**

There is a second sprint track marked and measured for 100/110m. However, the clearances before the 110m start and after the finish line do not meet WA standard

**Page 10 Certification of Length**

The TRD at 400.010m complies.

**Page 11 Inclines**

These comply.

**Page 14 Start Measurements**

The start measurements comply.

**Page 16 4 x 100m Relay**

Marked to the new Rule.

**Pages 17/18 Steeplechase Lap & Starts**

The starts comply.

**Pages 21/22 Long and Triple Jump**

The double landing area must be taped temporarily during competition to limit the landing area width to 3.0m maximum.

**Field Event Levels**

These comply.

Please note that Discus A landing area is too short for major competition and Hammer A landing area at 80m is only certified for national competitions.

**Conclusion:**

A Confirmation of Compliance Letter may be issued for this stadium highlighting where international standard events are not possible

Yours sincerely

Denis Wilson